

| | |
|---------------|---|
| ITP No. W001 | INSPECTION AND TEST PLAN |
| Revision: 0.0 | Reticulation Networks Water Mains & Connections |

| | | | | | |
|--------------------|--|---------------------|--|---------------------|--|
| Location: | | Activity: | | References: | |
| Lot Number: | | Process: | | Prepared by: | |
| Date: | | Description: | | Approved by: | |

| SYMBOLS AND ABBREVIATIONS: | | | | | | INSPECTION CODES: | | INSPECTION CODES DEFINITION: | |
|----------------------------|-------------------------|-----------|---------------------------------|-----------|---------------------------|-------------------|--------------------|---|--|
| SAW | CSTO | PL | Pipe Layer | PW | Authorised PE Butt Welder | (H) | Hold Point | Mandatory verification point where work cannot proceed without the designated authority's approval. | |
| PM | Project Manager | SE | Site Engineer | S | Surveyor | (W) | Witness Point | Verification point where the designated authority may inspect or witness the works. | |
| SPE | Senior Project Engineer | SF | Supervisor/Foreman | C | Contractor | (S) | Surveillance Point | Random site attendance where designated authority may inspect or witness works. | |
| QM | Quality Manager | SR | Superintendent's Representative | LA | Local Authority | (R) | Review Point | Specific documentation is evidenced to verify requirements met in accordance with specifications and technical standards. | |

| ITEM NO | OPERATIONAL ACTIVITIES | VERIFICATION | | TESTING | | INSPECTION | | | | RECORDS & COMMENTS |
|---------|------------------------|--|---|---|---------------------------|-----------------------|-------------|-------------------------|-------------|--------------------|
| | | Specification Reference | Acceptance Criteria | Test/Inspection Method | Test/Inspection Frequency | Codes | Sign & Date | Codes | Sign & Date | |
| 1.0 | PRELIMINARIES | | | | | | | | | |
| 1.1 | Preliminary Work | Management Plans (QA, ENV, WHS) IFC Drawings Temporary Authorisation ITPs Program Schedule | DAFI contract payment Contractor site possession Documentation approval by Superintendent and SA Water | Start Up Meeting | Each Lot | SE (W) | | SR (H) SAW (H) | | |
| 1.2 | Safety in Design | Safety Design Report Hazard Register TS 0101 TG 110 | Documentation received and reviewed Construction hazard controls implemented to reduce hazards so far as reasonably practicable | Review of documentation | Each Lot | SE (W) | | SR (H) SAW (R) | | |
| 1.3 | Traffic Management | SA Standards for Work zone Traffic Management | Work traffic management plan is implemented and permits approved | Visual Inspection | Each Lot | SE (H) | | SR (W) SAW (S) | | |
| 1.4 | Preliminary Survey | IFC Drawings DBYD TS 0103 TS 0136 TS 0632 | Service records obtained Mark out service alignment Potholing service location verification Service clearance verification | Survey Visual Inspection, measurements & photographic record | Each Lot | SE (W) S (H) | | SR (R) SAW (S) | | |

| | | | | | | | | | | |
|------------|---|---|---|---|--|-----------|--|-------------------------|--|--|
| 1.5 | Material Compliance | TS 0503 TS 0800 AS/NZS 4020 WSA03-2011 V3.2 | Check delivery for conformance of all materials including sealing rings, quantity and quality | Visual Inspection | Each Occurrence | SE (W) | | SR (R) SAW (H) | | |
| 1.6 | Material Storage | WSCM 4005-30002 WSA03-2011 V3.2 | The inside of pipes shall be kept clean and dry during storage and construction. Pipe ends shall be sealed when stored outside and when unattended once installed in trench. | Visual Inspection | Each Lot | SE (H) | | SR (W) SAW (S) | | |
| 1.7 | Pipe Layer | RIICPL303D Master Plumber | On-site during activity Certificate of Licence | Visual Inspection | Each Lot | SE (H) | | SR (W) SAW (S) | | |
| 2.0 | EXCAVATION, BEDDING AND BACKFILL | | | | | | | | | |
| 2.1 | Trench Excavation | WSCM 4005-30002 WSCM 4005-30003 WSCM WSAA Code Supplement Pt 2 | Trench dimensions in accordance with IFC drawings & specification reference | Visual Inspection, measurement & photographic record | Each Line | SE (W) | | SAW (S) | | |
| 2.2 | Trench Floor Preparation | IFC Drawings WSCM 4005-30003 | Trench floor inspected Debris and water to be removed prior to placement of bedding | Visual Inspection & photographic record | Each Line | SE (W) | | SAW (S) | | |
| 2.3 | Bedding & Embedment Materials | TS 0631a AS1141 WSCM WSAA Code Supplement Pt 2 | NATA accredited test report start of project and for each 500 tonnes of supply. Supplier to provide Product Certificate with each delivery. | Nata test report/s Product Certificate for Each delivery | Each Delivery | SE (H) | | SR (R) SAW (R) | | |
| 2.4 | Bedding Placement | WSCM 4005-30003 | Min 100mm and Max 150mm Clean, level and free of debris | Visual Inspection & photographic record | Each Line | SE (W) | | SAW (S) | | |
| 2.5 | Embedment and Backfill | WSCM 4005-30002 WSCM 4005-30003 | Maintain side support & cover of 300mm on top of pipe. Fill material placed in layers in accordance with specification reference | Visual Inspection & photographic record Compaction test report | Each Line | SE (W) | | SAW (S) | | |
| 2.6 | Compaction | WSCM 4005-30002 WSCM 4005-30003 WSCM WSAA Code Supplement Pt 2 | PM2/20 or SA-C Sand compacted to 95% MMDD NATA certified testing frequency every 50 metres | Compaction test plan Compaction test certificates | Each Line | SE (W) | | SR (R) SAW (S) | | |
| 2.7 | Surface Zone | WSCM 4005-30002 WSCM 4005-30003 | In accordance with WSCM 4005-30003-03 Reinstate to match existing surface to minimum depth of 350mm | Visual Inspection, measurement & photographic record | Each Line | SE (W) | | SR (R) SAW (S) | | |
| 3.0 | INSTALL PVC MAINS & PIPEWORK | | | | | | | | | |
| 3.1 | Ambient Temperature | WSCM WSAA Code Supplement Pt 2 | PVC pipework shall not be laid and backfilled while ambient temperature is more than 35 degrees Celsius | Review | Each Lot | SE (H) | | SAW (S) | | |
| 3.2 | Pipe Installation | IFC Drawings WSCM 4005-30002 WSCM 4005-30005 WSA03-2011 V3.2 | Pipework laid centrally in trench on authorised bedding material in accordance with IFC drawings and specification references | Visual Inspection, measurements & photographic record | First 50m of installation (H) Every 100m of each line (W) of Each Lot thereafter | SE (W) | | SR (S) SAW (H) | | |

| | | | | | | | | | | |
|------------|--------------------------------|---|---|---|--------------------------|------------------------|--|-------------------------|--|--|
| 3.3 | Pipe jointing | IFC Drawings WSCM 4005-30002 WSCM 4005-30005 WSA03-2011 V3.2 | Pipes measured and marked with witness lines to ensure correct depth of pipes inserted into sockets | Visual Inspection | Each Joint | SE (W) PL (W) | | SR (S) SAW (S) | | |
| 3.3 | Doglegs | IFC Drawings WSCM 4005-30002 WSCM 4005-30005-08 WSCM 4005-30005-09 | Installation inspection In accordance with IFC drawings & specification reference requirements | PE Weld Certificates Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) PL (S) | | SR (R) SAW (H) | | |
| 3.4 | Survey Pipework | IFC Drawings TS 0103 TS 0130 | Qualified Surveyor completes as installed survey in accordance with IFC drawings specification reference requirements | Survey Inspection | Each Lot | SE (W) S (H) | | SR (R) SAW (S) | | |
| 3.5 | Pipe Cover | WSCM 4005-30002-01 | In accordance with specification reference Table 2 Pipe Cover Min 750mm - Max 1200mm | Visual Inspection, measurement & photographic record | Prior to trench backfill | SE (W) PL (S) | | SR (S) SAW (S) | | |
| 3.6 | Service Crossing and Clearance | TS 0136 WSCM 4005-30002 | Vertical and horizontal clearance is to be maintained from all services as per relevant authorities | Visual Inspection, measurement & photographic record | Prior to trench backfill | SE (W) PL (S) | | SR (R) SAW (S) | | |
| 4.0 | FLANGED CONNECTIONS | | | | | | | | | |
| 4.1 | Flanges | IFC Drawings AS 4087 TS 59 WSCM 4005-30005 | Flange dimensions in accordance with AS 4087 Min. Class 16 unless specified or shown otherwise | Visual Inspection & photographic record | Each Occurrence | SE (W) | | SR (R) SAW (S) | | |
| 4.2 | Gaskets | TS 0503 TS 0800 TS 59 | Gaskets conform to specification reference requirements | Visual inspection & delivery dockets | Each Occurrence | SE (W) | | SR (R) SAW (S) | | |
| 4.3 | Bolting Valves & Flanges | TS 27 WSCM WSA Code Supplement Pt 2 WSCM 4005-30005 | Bolts and nut threads lubricated and tightened to torque in accordance with TS27 or manufacturers recommendation | Calibrated torque device certificate Evidence of manufacturers specification for bolts and torque Bolt tightening checklist | Each Occurrence | SE (H) | | SR (R) SAW (W) | | |
| 4.4 | Denso Wrapping | TS18 TS 0503 WSCM WSA Code Supplement Pt 2 WSCM 4005-30002 | All below ground flanges, bolts & nuts, bare steel fittings and brass components shall be protected No air pockets, or gaps in overwrap or petroleum tape. | Visual Inspection & photographic record | Each Occurrence | SE (W) | | SAW (S) | | |
| 5.0 | THRUST / ANCHOR BLOCKS | | | | | | | | | |
| 5.1 | Thrust / Anchor Block | IFC Drawings WSCM 4005-30003 | All thrust & anchor blocks shall be provided at pipe bend, tee and in-line restraint and be located in accordance with IFC drawings & WSCM | Visual Inspection, measurements, photographic record | Each Occurrence | SE (W) | | SR (S) SAW (H) | | |
| 5.2 | Membrane Placement | WSCM 4055-3003 | All thrust & anchor blocks require a membrane to be placed between concrete and the pipe, bend, tee | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (H) | | |
| 5.3 | Bearing Area | IFC Drawings WSCM 4005-30003 | The minimum bearing area shall be taken from the 'minimum thrust area' section of table, based upon the soil properties and bend angle | Prepour visual inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (H) | | |

| | | | | | | | | | | |
|------------|---|--|---|--|-----------------|-----------|--|-------------------------|--|--|
| 5.4 | Bearing Surface | IFC Drawings WSCM 4005-30003 | N25 concrete shall be poured against a sound face of excavation. If the excavation is unstable, formwork may be required and battering shall be used and backfill around the block shall be CLSM or engineered fill | Prepour visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (H) | | |
| 5.5 | Reinforcement | WSCM 4005-30003 | SL81 Mesh & N10 bars in accordance with WSCM and secured in correct position with wire ties of annealed steel. Sized in accordance with pipe diameter and positioned centrally over puddle flange. | Prepour visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (H) | | |
| 5.6 | Reinforcement Cover | WSCM 4005-30003 | 75mm cover shall be provided for all reinforcement with the horizontal bars on the outside face | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (H) | | |
| 5.7 | Concrete Curing | TS 0710 | All concrete thrust and anchor blocks shall be cured for at least seven days prior to hydrostatically testing pipework | Program schedule | Each Lot | SE (W) | | SR (R) SAW (S) | | |
| 6.0 | INSTALL WATER CONNECTIONS & METERS | | | | | | | | | |
| 6.1 | Connection Locations | IFC Drawings WSCM 4005-30004 | Water connection location is in accordance with IFC drawing and specification reference requirements | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (R) SAW (S) | | |
| 6.2 | Connection Excavation | WSCM 4005-30002 WSCM 4005-30006 | Trench to be perpendicular to the water main. Trench width shall be 300mm - 600mm. Trench depth minimum cover over pipe 750mm at main and 450mm behind kerb. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 6.3 | Bedding & Embedment | WSCM 4005-30002 WSCM 4005-30006 WSCM WSAA Code Supplement Pt 2 | TS4 sand bedding depth of 75mm - 150mm shall be placed prior to pipe installation TS4 embedment depth of 150mm minimum shall be place on the pipe post installation. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 6.4 | Connection to New Water Main | IFC Drawings WSCM 4005-30006-03 | Connection pipe shall connect to water main in accordance with approved connection / tapping methods. Main cocks isolation valves to be installed in accordance with specification reference. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 6.5 | Pipe Installation | IFC Drawings WSCM 4005-30006-03 | Connection pipe shall be laid centre of trench and perpendicular to the water main within tolerance +/- 5 degrees. PE connection pipes are to be snaked within trench. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 6.6 | Service Crossing and Clearance | IFC Drawings TS 0136 WSCM 4005-30004 | Water connection pipe maintains minimum vertical and horizontal clearances for common service utilities. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 6.7 | Compaction | WSCM 4005-30002 WSCM-30006 WSCM WSAA Code Supplement Pt 2 | NATA certified testing frequency 1 in every 5 water connections or part thereof | Compaction test plan Compaction test certificates | Each Lot | SE (W) | | SR (R) SAW (S) | | |
| 6.8 | Inlet Riser & Meter Assembly | IFC Drawings WSCM 4005-30006-03 WSCM 4005-30008 | All inlet riser fittings and components shall be installed in accordance with specification reference requirements prior to hydrostatic pressure testing. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 6.9 | Water meters | TS 0503 TS 0800 WSCM 4005-30008 | DN20 & DN25 below ground water meters shall be installed within CI Box prior to water main commissioning. | Meter allocation form completed | Each Occurrence | SE (H) | | SR (R) SAW (W) | | |

| | | | | | | | | | | |
|------|--|---|---|--|-------------------------------|-----------|--|-------------------------|--|--|
| 7.0 | CI BOXES, ACCESS CHAMBERS AND MARKING POSTS | | | | | | | | | |
| 7.1 | CI Boxes for below ground meters | IFC Drawings TS 0503 WSCM 4005-30008 WSCM 4005-30004 | CI Boxes lids marked drinking water and shall be installed in accordance with specification reference requirements. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 7.2 | Chambers | IFC Drawings WSCM 4005-30007 | All isolation, hydrant & scour valves shall be provided with a valve chambers and finished at ground surface level in accordance with specification reference requirements | Visual Inspection, measurement & photographic record | Each Lot | SE (W) | | SR (S) SAW (S) | | |
| 7.3 | Spindle extensions | IFC Drawings TS 0503 WSCM 4005-3007 | All valve and hydrant spindle shall be finished 150mm - 300mm below finished casting lid. Spindle extensions shall be sleeved in 200mm dia pipe. | Visual Inspection, measurement & photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 7.4 | Location Markers | IFC Drawings TS 0503 WSCM WSA Code Supplement Pt 2 WSCM 4005-30007 | Each hydrant casting lid shall be two piece type lid with 100mm dia removable centre painted yellow. Blue reflective cats eye markers shall be installed adjacent hydrants with yellow line marking provided along kerbing. | Visual Inspection & photographic record | Each Lot | SE (W) | | SR (S) SAW (S) | | |
| 8.0 | TESTING | | | | | | | | | |
| 8.1 | Hydrostatic Testing | TS 0900 WSCM WSA Code Supplement Pt 2 WSA03-2011 V3.2 | All pipework up to and including new inlet risers shall be hydrostatically tested in sections not exceeding 1000 metres Testing in accordance with TS 0900 | Contractor pre test report Gauge calibration certificates & SAW audit report | Each Lot | SE (H) | | SR (R) SAW (H) | | |
| 8.2 | Water connection flow testing | WSCM WSA Code Supplement Pt 2 WSA03-2011 V3.2 | After permanent connection of to active mains and completion of all trench work, 1 in 5 water connections will be flow tested. | Visual Inspection & Test Report | Each Lot | SE (W) | | SAW (H) | | |
| 8.3 | Cross connection test | OTR Recycled water standard WAS03-2011 V3.2 | Dual supply areas require a dinking water cross connection test in accordance with specification reference requirements | Visual Inspection & Test Report | Each Lot | SE (W) | | SR (R) SAW (H) | | |
| 9.0 | LINK IN / TIE IN | | | | | | | | | |
| 9.1 | Notifications | Mains shut off & Disinfection Request WSCM WSA Code Supplement Pt 2 | Contractor to request network operator to shut down existing mains to enable link-in of new pipework and/or paddle pull and to perform flushing and disinfection chlorination of new mains. | Confirmation of mains shutdown request Chlorination / Disinfection certificate | Each Link In | SE (W) | | SAW (H) | | |
| 9.2 | Live tapping | IFC Drawings TS 0503 | Undertaken by authorised contractor. SA Water CSTO to be notified of planned activity 48 hours prior to works commencing. | Review | Each Link In | SE (W) | | SAW (H) | | |
| 10.0 | POST CONSTRUCTION FINAL DOCUMENTATION (as required) | | | | | | | | | |
| 10.1 | Testing documents | Quality Management Plan | Signed ITP's, test reports, checklists and photographic records in electronic format. | Submitted for review | Each Lot | SE (H) | | SR (W) SAW (R) | | |
| 10.2 | Backfill Compaction | TS 0632 | Backfilling shall be uniformly compacted and tested in horizontal layers not exceeding 200mm to the following; TS4 Sand - 95% MMDD PM2/20 - 95% MMDD | NATA certified test certificates submitted | Each Lot Per 50m of trench | SE (H) | | SR (W) SAW (R) | | |

| | | | | | | | | | | |
|-------------|---|---------------------------------------|---|---|----------|-----------------------|--|-------------------------|--|--|
| 10.3 | HDPE specials (doglegs) | TS 0503 | Manufacturers weld certifications | Submitted for review | Each Lot | SE (H) | | SR (W) SAW (R) | | |
| 10.4 | Materials Certifications | TS 0630 TS 0631 TS 0710 | NATA accredited and certified testing documents are provided for TS4 sand and PM2/20 in accordance with specification reference documents Concrete delivery dockets & testing certificates | Submitted for review | Each Lot | SE (H) | | SR (W) SAW (R) | | |
| 10.5 | Hydrostatic Test Record | TS 0900 | Hydrostatic testing report | Submitted for review | Each Lot | SE (W) | | SR (R) SAW (H) | | |
| 10.6 | As Built Survey Information | TS 0100 TS 0130 | As built survey information is updated within IFC drawings for As constructed revision issue | Submitted for review | Each Lot | S (W) SE (R) | | SR (W) SAW (H) | | |
| 10.7 | Water meter allocation sheet | SAW Meter at CPC | Water meters installed in CI Boxes to be recorded on SAW water meter allocation sheet | Review | Each Lot | SE (W) | | SR (R) SAW (H) | | |
| 10.8 | Hazard Register Close Out | TS 0101 | SiD 3 conducted and hazard register and safety in design report updated | Review | Each Lot | SE (W) | | SR (R) SAW (H) | | |
| 11.0 | LOT COMPLETION | | | | | | | | | |
| 11.1 | Constructor Pre-Practical Completion Walkover | Developer Agreement Formal Instrument | All Lots and infrastructure inspected to confirm constructed in accordance with specification references within tolerance. | Pre PC walkover visual inspection and photographic records | Each Lot | SE (H) | | SR (R) SAW (R) | | |
| 11.2 | Practical Completion Walkover | Developer Agreement Formal Instrument | All Lots are released with no outstanding defects | Contractor Pre PC walkover passed Superintendent & SA Water PC walkover passed Visual Inspection & audit report | Each Lot | SE (H) | | SR (H) SAW (H) | | |
| 11.3 | Final Completion Walkover | Developer Agreement Formal Instrument | 12 month defect liability inspection released with no outstanding defects | Visual Inspection & audit report | Each Lot | SE (R) | | SR (R) SAW (H) | | |

| | |
|---------------|-----------------------------------|
| ITP No. S001 | INSPECTION AND TEST PLAN |
| Revision: 0.0 | Sewer Gravity Mains & Connections |

| | | | | | |
|-------------|--|--------------|--|--------------|--|
| Location: | | Activity: | | References: | |
| Lot Number: | | Process: | | Prepared by: | |
| Date: | | Description: | | Approved by: | |

| SYMBOLS AND ABBREVIATIONS: | | | | | | INSPECTION CODES: | | INSPECTION CODES DEFINITION: | |
|----------------------------|-------------------------|----|---------------------------------|----|---------------------------|-------------------|--------------------|---|--|
| SAW | CSTO | PL | Pipe Layer | PW | Authorised PE Butt Welder | (H) | Hold Point | Mandatory verification point where work cannot proceed without the designated authority's approval. | |
| PM | Project Manager | SE | Site Engineer | S | Surveyor | (W) | Witness Point | Verification point where the designated authority may inspect or witness the works. | |
| SPE | Senior Project Engineer | SF | Supervisor/Foreman | C | Contractor | (S) | Surveillance Point | Random site attendance where designated authority may inspect or witness works. | |
| QM | Quality Manager | SR | Superintendent's Representative | LA | Local Authority | (R) | Review Point | Specific documentation is evidenced to verify requirements met in accordance with specifications and technical standards. | |

| ITEM NO | OPERATIONAL ACTIVITIES | VERIFICATION | | TESTING | | INSPECTION | | | | RECORDS & COMMENTS |
|---------|----------------------------|---|---|--|---------------------------|------------|-------------|-------------------------|-------------|--------------------|
| | | Specification Reference | Acceptance Criteria | Test/Inspection/Evidence | Test/Inspection Frequency | Codes | Sign & Date | Codes | Sign & Date | |
| 1.0 | PRELIMINARIES | | | | | | | | | |
| 1.1 | Preliminary Work | DAFI IFC Drawings TS 0104 TS 0105 | DAFI contract payment Contractor site possession Documentation approval of Management Plans (QA, ENV, WHS), Temporary Authorisation, ITPs, Program Schedule | Start Up Meeting | Each Lot | SE (W) | | SR (H) SAW (H) | | |
| 1.2 | Geotechnical Investigation | TS 0632 SCM 4005-20003-04 SCM WSAA Code Supplement Pt 3 | Geotechnical investigation is performed in accordance with specification references when sewer construction may encounter ground water conditions | Report provided by engineer to specify excavation and ground water control methodology | Each Project | SE (H) | | SR (W) SAW (S) | | |
| 1.3 | Safety in Design | Safety Deign Report Hazard Register TS 0101 TG 110 | Documentation received and reviewed Construction hazard controls implemented to reduce hazards so far as reasonably practicable | SWMS / Hazard register updated | Each Lot | SE (W) | | SR (H) SAW (R) | | |

| | | | | | | | | | | |
|------------|---|--|---|--|-----------------|------------------------|--|-------------------------|--|--|
| 1.4 | Traffic Management | SA Standards for Work zone Traffic Management | Work traffic management plan is implemented and permits approved | Visual Inspection & photographic records of traffic management plan & set up | Each Occurrence | SE (H) | | SR (W) SAW (S) | | |
| 1.5 | Preliminary Survey | IFC Drawings DBYD TS 0103 TS 0136 | Service records obtained Mark out service alignment Potholing service location verification Service clearance verification | Survey Visual Inspection, measurements & photographic record | Each Lot | SE (H) S (W) | | SR (R) SAW (S) | | |
| 1.6 | Material Compliance | TS 0502 IFC Drawings WSA02-2014 V3.3 SCM WSAA Code Supplement Pt 3 | Check delivery dkt and inspect the materials supplied for conformance including, quantity and quality | Visual Inspection & photographic records | Each Occurrence | SE (W) | | SR (R) SAW (H) | | |
| 1.7 | Bedding & Embedment Materials | TS 0631 AS1141 SCM WSAA Code Supplement Pt 3 | NATA accredited test report start of project and for each 500 tonnes of supply. Supplier to provide Product Certificate with each delivery. | Nata test report/s Product Certificate for each delivery | Each Delivery | SE (H) PL (W) | | SR (R) SAW (R) | | |
| 1.8 | Pipe Layer | RIICPL303D RIICCM210D RIIWH5302D SCM WSAA Code Supplement Pt 3 | On-site during activity Certificate or Licence | Sign ITP | Each Lot | SE (H) | | SR (W) SAW (S) | | |
| 2.0 | EXCAVATION, BEDDING AND BACKFILL | | | | | | | | | |
| 2.1 | Trench Excavation & Shoring | SCM 4005-20002 SCM 4005-20003 SCM WSAA Code Supplement Pt 3 Geotechnical report Excavation work - Code of Practice | Trench width and depth dimensions in accordance with IFC drawings & specification reference Shoring installation Ground water controls provided in accordance with engineering report | Visual Inspection, measurement & photographic record | Each Line | PL (H) SE (W) | | SR (S) SAW (S) | | |
| 2.2 | Trench Floor Preparation | IFC Drawings SCM 4005-20002 SCM 4005-20003 Geotechnical report | Trench floor prepared in accordance with geotechnical report (if provided) & inspected every 50 metres Debris and water to be removed prior to placement of bedding | Visual Inspection & photographic record | Each Line | PL (S) SE (W) | | SR (S) SAW (S) | | |
| 2.3 | Bedding Placement | SCM 4005-20003 | Min 100mm and Max 150mm Clean, level and free of debris | Visual Inspection, measurement & photographic record every 50 metres | Each Line | PL (S) SE (W) | | SR (S) SAW (S) | | |
| 2.4 | Ambient Temperature | SCM WSAA Code Supplement Pt 3 | Embedment material shall not be placed around pipe when ambient temperature is more than 27 degrees Celsius | Temperature record log during embedment activity | Each Occurrence | PL (H) SE (W) | | SR (S) SAW (S) | | |
| 2.5 | Embedment and Backfill Placement | SCM 4005-20002 SCM 4005-20003 SCM WSAA Code Supplement Pt 3 | Maintain side support & cover of 300mm on top of pipe. Trench fill material placed and compacted in layers in accordance with specification reference | Visual Inspection, measurement & photographic record every 50 metres Compaction test report | Each Line | PL (S) SE (W) | | SR (S) SAW (S) | | |
| 2.6 | Compaction Testing | SCM 4005-20002 SCM 4005-20003 SCM WSAA Code Supplement Pt 3 AS1289 | PM2/20 or SA-C Sand compacted to 95% MMDD NATA certified testing frequency every 50 metres & 20% of connections | Compaction test plan, Compaction test certificates | Each Line | SE (W) | | SR (R) SAW (S) | | |
| 2.7 | Surface Zone | SCM 4005-20002 SCM 4005-20003 | In accordance with DPTI / Council road requirements Paintstate to match existing surface to minimum depth of | Visual Inspection, measurement & | Each Line | SE | | SR (R) | | |

| | | | | | | | | | | |
|-----|--|--|--|--|--|------------------------|--|-------------------------|--|--|
| 4.1 | OUTSIDE CURB | DIT Master Specification Austroads Specification | REINFORCE TO MATCH EXISTING SURFACE TO MINIMUM DEPTH OF 350mm | photographic record | Each Lot | (W) | | SAW (S) | | |
| 3.0 | INSTALL PVC PIPEWORK & MAINTENANCE STRUCTURES | | | | | | | | | |
| 3.1 | Pipework & Maintenance structure installation | IFC Drawings SCM 4005-20002 SCM 4005-20005 WSA02-2014 V3.3 SCM WSA Code Supplement Pt 3 | Pipework / structure laid at correct grade & centrally in trench on authorised bedding material in accordance with IFC drawings and specification reference requirements | Visual Inspection & photographic record every 50 metres of pipe / structure | First 50m of installation (H) Every 50m of each line (W) of Each Lot | SE (W) PL (S) | | SR (S) SAW (H) | | |
| 3.2 | Pipe jointing | PIPA POP 102 WSA02-2014 V3.3 SCM WSA Code Supplement Pt 3 | Joints prepared with marked witness lines to ensure correct depth of pipes inserted into sockets Solvent cement joints prepared in accordance with specification reference & free of excessive priming fluid / solvent cement | Visual Inspection | Each Occurrence | SE (S) PL (W) | | SR (S) SAW (S) | | |
| 3.3 | Pipe bending / horizontal & vertical curves | IFC Drawings SCM 4005-20002 WSA02-2014 V3.3 SCM WSA Code Supplement Pt 3 | Pipes curves shall be constructed at the location and to geometry as specified in IFC Drawings Cold bending within deflection tolerance and minimum curve length | Visual Inspection, photographic record & survey | Each Occurrence | SE (S) PL (W) | | SR (S) SAW (S) | | |
| 3.4 | Clearance Requirements | IFC Drawings TS 0136 SCM 4005-20002 SCM 4005-20004 WSA02-2014 V3.3 | Vertical and horizontal clearance is to be maintained from all other services as per relevant authorities | Visual Inspection, measurement & photographic record | Prior to trench backfill | SE (S) PL (W) | | SR (S) SAW (S) | | |
| 3.5 | Sewer connections | IFC Drawings SCM 4005-20006 | Constructed in accordance with IFC connection table and position, size and gradient in accordance with design and specification reference | Visual Inspection & photographic record | Each Occurrence | SE (S) PL (W) | | SAW (S) | | |
| 3.6 | Sewer connection concrete support | IFC SCM 4005-20006 TS 0710 | Provide concrete support beneath all Inspection Points and Y connection 45 degree junctions | Visual Inspection & photographic record | Each Occurrence | SE (S) PL (W) | | SR (S) SAW (S) | | |
| 3.7 | Survey Pipework & Structures | IFC Drawings TS 0103 TS 0130 | Qualified Surveyor completes survey of installation in accordance with specification reference requirements | Survey Inspection to record position and gradient of pipe and structures for As Constructed Drawings | Each Lot | SE (H) S (W) | | SR (R) SAW (S) | | |
| 4.0 | INSTALL MAINTENANCE HOLE | | | | | | | | | |
| 4.1 | Pre-cast base - Non Pre-benched | IFC Drawings SCM 4005-20002 SCM 4005-20005 WSA02-2014 V3.3 SCM WSA Code Supplement Pt 3 TS 0710 | Approved bonding agent to be used. Thoroughly roughen and clean base, brush on suitable bonding agent. Benching and gullet shall be formed as per drawings and SCM. | Visual Inspection, measurement & photographic record | Each Occurrence | PL (S) SE (W) | | SR (S) SAW (H) | | |
| 4.2 | Pre-pour inspection of insitu base | IFC Drawings SCM 4005-20002 SCM 4005-20005 WSA02-2014 V3.3 SCM WSA Code Supplement Pt 3 | Pre-pour inspection of maintenance hole excavation, materials and increment support, in accordance with specification references | Visual Inspection, measurement & photographic record | Each Occurrence | PL (S) SE (W) | | SR (S) SAW (H) | | |
| 4.3 | Concrete placement & gullet forming | SCM 4005-20002 SCM 4005-20005 TS 0710 | N40 grade concrete placed & gullets formed in accordance with specifications references | Concrete delivery docket, Visual Inspection, measurement & photographic record | Each Occurrence | PL (S) SE (W) | | SR (S) SAW (H) | | |
| 4.4 | Increment placement | SCM 4005-20005 | Inspection of first segment to be completed by Superintendent if backfilling prior to testing, requirements | Test report issued by Superintendent | Each Occurrence | SE | | SR (H) | | |

| | | | | | | | | | | |
|-----|--|--|---|---|-----------------|-----------|--|-------------------------|--|--|
| 7.4 | Increment placement | TS 0600 | as per section 5.3 - Backfilling All joints are sealed using authorised joint sealant. | Test report issued by superintendent | Each Occurrence | (H) | | SAW (S) | | |
| 5.0 | CASTINGS | | | | | | | | | |
| 5.1 | Inspection Openings | SCM 4005-20005 | Sewer cover and frame set on concrete IP block and hardwood bearers | Visual Inspection and photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 5.2 | Maintenance Hole | SCM 4005-20005 | Casting Iron cover & frame, spacers, conversion slab, adjustment rings, joint sealant and renderroc constructed in accordance with specification reference | Visual Inspection and photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 5.3 | Maintenance Shaft | SCM 4005-20005 | Street box half height one part lid marked sewer placed on rectangular support slab in accordance with specification reference | Visual Inspection and photographic record | Each Occurrence | SE (W) | | SR (S) SAW (S) | | |
| 6.0 | TESTING | | | | | | | | | |
| 6.1 | Air testing | TS 0900 | Testing to be carried out as per section 7.2.2 Low Pressure Air Testing Method. Slowly apply pressure to 27 kPa. Close air pump outlet valve, allow pressure to stabilise for at least 3 minutes. Drop pressure to 24 kPa and commence the test. Gauges used shall be independently checked and dated certificates of calibration provided. Repair procedure to be provided prior to works commencing. If pressure drops >7 kPa with minimum test duration, re- apply test pressure to identify leaks. | Test report issued by Superintend Gauge calibration certificate | Each Lot | SE (W) | | SR (H) SAW (R) | | |
| 6.2 | CCTV preliminary | TS 0524 SCM WSAA Code Supplement Pt 3 | SA Water to be notified 15 working days for the actual CCTV inspection Contractor to pressure wash all pipework within 24 hours of CCTV | Notification email to SA Water CSTO Precognising invoice & photographic records | Each Lot | SE (H) | | SAW (W) | | |
| 6.3 | CCTV Water placement | TS 0524 SCM WSAA Code Supplement Pt 3 | 15 minutes prior to CCTV the mains are to be flushed with amount of water in accordance with specification reference | SA Water audit report | Each Line | SE (W) | | SAW (H) | | |
| 6.4 | CCTV Acceptance Test Report | TS 0524 SCM WSAA Code Supplement Pt 3 | CCTV attributes to be provided to superintendent in accordance with the specification references Reviewed attributes to be forwarded to SA Water CSTO | Win Cam report, CCTV footage, Acceptance Test Report | Each Lot | SE (R) | | SR (H) SAW (R) | | |
| 6.5 | Hydrostatic Maintenance Hole | TS 0600 | Structure filled and held for 2 hrs prior to commencing start of test. Minimum test duration of 24 hrs. Water loss criteria as per section C. Repair procedure to be provided prior to works commencing. | Test report issued by Superintend | Each Occurrence | SE (H) | | SR (H) SAW (S) | | |
| 7.0 | POST CONSTRUCTION FINAL DOCUMENTATION (as required) | | | | | | | | | |
| 7.1 | Testing documents | Quality Management Plan | Signed ITP's, test reports, checklists and photographic | Submitted to superintendent for review & acceptance prior to providing to SA Water | Each Lot | SE | | SR (W) | | |

| | | | | | | | | | | |
|-----|---|---|---|--|--|--------|--|-------------------|--|--|
| 7.4 | TESTING DOCUMENTS | Quality Management Plan | records in electronic format. | acceptance prior to providing to SA Water CSTO for final review & acceptance | Each Lot | (H) | | SAW (R) | | |
| 7.2 | Backfill Compaction | SCM 4005-20002 SCM 4005-20003 SCM WSAA Code Supplement Pt 3 AS1289 | Backfilling shall be uniformly compacted and tested in horizontal layers not exceeding 200mm to the following; TS4 Sand - 95% MMDD PM2/20 - 95% MMDD | Compaction test plan, Compaction test certificates | Each Lot Per 50m of trench & 20% of connections | SE (H) | | SR (W) SAW (R) | | |
| 7.3 | Materials Certifications | TS 0630 TS 0631 TS 0710 | NATA accredited and certified testing documents are provided for TS4 sand and PM2/20 in accordance with specification reference documents Concrete delivery dockets & testing certificates | Submitted for review | Each Lot | SE (H) | | SR (W) SAW (R) | | |
| 7.4 | Testing Records | Quality Management Plan | Air testing, Hydrostatic testing, CCTV acceptance test reports | Reports submitted for review | Each Lot | SE (H) | | SR (W) SAW (R) | | |
| 7.5 | As Built Survey Information | TS 0100 TS 0130 TS 0134 | As built survey information is updated in drawings for As constructed revision | Submitted for automated assessment and copies provided to superintendent and SA Water CSTO | Each Lot | SE (H) | | SR (W) SAW (R) | | |
| 7.6 | Hazard Register Close Out | TS 0101 | SID 3 conducted and hazard register and safety in design report updated | Review | Each Lot | SE (H) | | SR (W) SAW (R) | | |
| 8.0 | LOT COMPLETION | | | | | | | | | |
| 8.1 | Constructor Pre-Practical Completion Walkover | Developer Agreement Formal Instrument | All Lots and infrastructure inspected to confirm constructed in accordance with specification references within tolerance. | Pre PC walkover visual inspection and photographic records | Each Lot | SE (H) | | SR (W) | | |
| 8.2 | SAW Practical Completion Walkover | Developer Agreement Formal Instrument | All Lots and infrastructure inspected to confirm constructed in accordance with specification references within tolerance. | SA Water Practical Completion audit report | Each Lot | SE (W) | | SR (H) SAW (H) | | |
| 8.2 | SAW Final Completion Walkover | Developer Agreement Formal Instrument | 12 month defect liability inspection released with no outstanding defects | SA Water Final Completion audit report | Each Lot | SE (R) | | SR (R) SAW (H) | | |